## Capital Improvement Program (CIP) Progress Report - FY24 Quarter 2 (October 1 to December 31, 2023)

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
riojectilo.	1000 PZ Tank Roof Concrete	Complete. Monitoring future tank	1 unu	
07149	Spalling Repair	problems	603	100%
07146	12" CI Replacement from Sleepy Hollow to Industrial on Hesperian	In planning	603	0%
06988	21 <sup>st</sup> Century Library & Community Learning Center - Construction	Q2 Activities: Garage elevator punchlist and plaza cistern start up expected completion Q3 FY24.	406	98%
07074	250' Zone for Pressure Reducing Strategy at Decoto (NEW)	Piping modification in progress and valves ordered	604	20%
07019	250' P/S Motor Starter Replacements	Delay due to staffing changes. Issued task order proposal along with 070625, 07739 and 07745	603	0%
07716	27 Inch Force Main Bypass Pumping - I-880/Industrial	In preliminary stage	612	0%
		A portion of A St and Silva in the preliminary stages of being included in East Bay Greenway Alternative Bikeway Plan. Staff has applied for Reconnecting Communities and Neighborhoods Grant (Federal) to		
05328	A St, Silva, and Tennyson Complete Streets (NEW)	support the Tennyson portion of the project	213, 215	5%
06830	Access Control System	Wifi system partially installed, servers functioning, but sequence after City Hall and HPD	621	55%
07350	Airport Fleet Replacement	FY24 purchases complete. POs issued. Waiting for vehicle.	737	50%
06818	Airport Pavement Management Program Update	Received 90% draft from consultant, currently under review	621	80%
05153	Alameda County Aerial Photography	Funding to be provided to Alameda County In progress, estimated completion Dec.	450	0%
06851	ALP Update with Narrative	2023	621	30%
07125	AMI Customer Portal	Complete, closeout	603	100%
07765	Annual Emergency/Spot Line Repairs	Repair as needed	611	40%
07780	Annual Line Replacements FY22 - Sewer	Solicited, received, reviewed, and ranked design consultant proposals	611	0%
07200	Annual Line Replacements FY22 - Water	Solicited, received, reviewed, and ranked design consultant proposals	603	64%
07738	Annual Line Replacements FY23 - Sewer	Solicited, received, reviewed, and ranked design consultant proposals	611	0%

				%
Project No.	Project Title	Q2 Activities & Status	Fund	Complete
110,0001101	Annual Line Replacements FY23 -	Solicited, received, reviewed, and	unu	
07067	Water	ranked design consultant proposals	603	64%
	Annual Line Replacements FY24	Solicited, received, reviewed, and		
07789	(NEW) - Sewer	ranked design consultant proposals	611	0%
	Annual Line Replacements FY24	Solicited, received, reviewed, and		
07072	(NEW) - Water	ranked design consultant proposals	603	0%
		Tennyson installation complete; Arf in		
	Arf, Tennyson Trash Capture	development, schedule to be installed		
07746	Device Installations	in Spring 2024	612	0%
	Breathing Apparatus	Ongoing need, recent order placed for		
07466	Replacement	new rigs	405	50%
		In progress working with Caltrans.		
05257	Bridge Structures Maintenance	Expected completion Q3	450	60%
05332	Campus Drive Improvements	Complete	212	100%
	Cardiac Monitor Replacement			
07451	(Defibrillators)	Maintenance plan purchased	405	50%
	Cast Iron Water Pipeline	Combined w/ 07093 - continue		
07134	Replacement - Local Streets	ongoing construction work	603	64%
05286	City Municipal Parking Lot #1	Complete	450	100%
	City Municipal Parking Lot #11	In construction, starting Q2, expected		
05741	(NEW)	completion Q3	450	10%
05248	City Municipal Parking Lot #2	Complete	450	100%
00210	City Municipal Parking Lot #7, D-		100	
05296	1 and D-2	Complete	450	100%
05740	City Municipal Parking Lot #8	Complete	450	100%
00710		In planning, provided a report to CSC	100	
	Citywide EV Charging Strategy	in January 2024, plan to bring full		
06923	Upgrade	report to Council by end of FY24.	405	75%
	Cogeneration System			
07679	Maintenance	Ongoing, services done quarterly	611, 612	50%
06921	Community Planning	Ongoing	405	N/A
05116	Congestion Management Plan	Complete	210	100%
07101	Cross Connection Improvement	Committee	(04	1000/
07101	Project	Complete	604	100%
07/12	Criminal Investigations	Ongoing	405	00/
07412	Equipment	Ongoing	405	0%
	D Street, Treeview, Maitland			
07100	Reservoir Water Quality Pump	Complete closeout	604	10004
07108	Upgrade	Complete, closeout	604	100%
	Daisy Ct Access Road Erosion	Tentatively scheduled for late		
07763	Mitigation Project	spring/early summer	405	0%
	Disaster Service Worker's			
07401	Response Coordination &	On assista	405	100/
07491	Communication: Plum Cases	Ongoing	405	10%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
,	Distribution System Pressure	<b>.</b>		
07004	Reducing Strategy	Complete, closeout	603	100%
		Postponed. Transportation, Chamber		
06913	Downtown Parking Program	of Commerce	405	75%
07794	Drainage Improvement Project at Alves St/Leighton St and 4th St (NEW)	Design 90% complete. Completion expected in Q3	405	0%
07516	EBDA Outfall Replacement Payment	Ongoing, payment processed in September 2023	611	100%
07497	Emergency Access at Highland Blvd (NEW)	Funds have recently been appropriated into HFD control, they had been miscategorized. We will pursue bids in 2024	405	5%
07068	Emergency Annual Line Repairs FY23	Complete, closeout	603	100%
07493	Emergency Communication: Satellite Phones for City Staff Coordination	Ongoing	405	10%
07489	Emergency Food & Water Replacement for Disaster Service Workers	Ongoing	405	10%
07484	Emergency Management System	Work is outsourced, progress is ongoing	405	30%
07486	Emergency Vehicle Preemption	Yearly contract purchased	405	50%
05337	EV Compact Bike Lane Sweeper	PO Issued. Have not received vehicle yet	210	0%
07411	Field Operations Equipment	Ongoing	405	39%
07487	Fire Equipment Updates	Ongoing	405	N/A
07301	Fire Fleet Replacement	FY24 purchases complete. POs issued. Waiting for vehicle	736	50%
07304	Fire Fleet Replacement - Grants	Not enough funds to procure vehicle yet	736	N/A
07456	Fire Radio Replacement	Chargers and radios purchased for new rigs	405	50%
07474	Fire Station Nos. 1-6 Improvements - Design	Complete. Keep contract encumbrance open in case	406	100%
07495	Firefighter Exercise Equipment	Purchase complete for Training Center, ongoing need	405	50%
07195	Garin Ladder Cage Project	Complete - ladder cage has been installed	604	100%
06920	General Plan Update (2040)	Ongoing	405	N/A
07302	GF Fleet Replacement	FY24 purchases complete. POs issued. Waiting for vehicle.	736	50%
07177	GIS Data Development and Conversion	Currently negotiating scope/ fee with consultant	604, 612	5%

Ducie -t N			Г J	% Complete
Project No.	Project Title	Q2 Activities & Status	Fund	_
07058	Green Hayward PAYS Program	Project abandoned	604	N/A
05116	Groundwater Sustainability Plan	<b>T</b> 1 .	(04	0.07
07116	Projects	In planning	604	0%
07(04	Harder Road Sewer System		(11 (1)	0.04
07624	Improvement	In preliminary stage of investigation	611, 612	0%
	Harmond Black Cafetra	Completed feasibility study. Not		
05217	Hayward Blvd. Safety	proceeding with Phase 2 project	212	1000/
05217	Improvement Feasibility Study	05310, implementation 0%	212	100%
05310	Hayward Boulevard Safety	On hold	212	NI / A
05510	Improvements		212	N/A
	Hayward Housing Navigation	Closing out in FY24, transitioning to	405	NI / A
06955	Center Hesperian Blvd and W A Street	Operating Expense	405	N/A
05388	Protected Intersection	Complete	212, 215, 460	1000/
05366	Hesperian Frontage Road	Complete	400	100%
	Improvement - Sueirro St to	Design completed 90%. Bidding in Q3		
05742	Phillips Way (NEW)	FY24	450	10%
03742	Hesperian P/S Main Braker	Delay due to staffing changes – quote	430	1070
07061	Replacement	received	603	0%
07001	Hesperian P/S VFD and Motor	leceiveu	003	070
07062	Drive Replacements	Delay due to staffing changes	603	0%
07002	Hesperian Pump Station	Delay due to starting changes	005	070
	Underground Diesel Fuel Tank			
07070	Replacement (NEW)	Preliminary stages of investigation	603	0%
0/0/0			005	070
06926	HPD Locker Rooms Construction	Design 100%, Construction 0%. Call	106	0%
00920	(NEW)	for bids in Q3 FY24.	406	0.70
07420	HPD Locker Rooms Design	Design 100%, Construction 0%. Call for bids in Q3 FY24.	405	10%
07420	Hydro Vactor Replacement	Replacement received	611	90%
07770	nyuro vactor Replacement	Replacement received	011	90%
	Innovative Deployments to			
	Enhance Arterials (IDEA) -			
	Tennyson Corridor and Second			
05292	Street	Complete	450	100%
		10-year contract executed with vendor.		
	Integrated Cameras and	Expected delivery of hardware by Jan		
07418	Equipment	2024	405	0%
05712	Intersection Improvement Project	Ongoing. TFC money potential match	460	0%
		In progress, 50% complete. Monument		
	Jackson Corridor Median	in planning/preliminary		
	Improvement (Jackson/Silva	survey/engineering. Construction bid		FOU
07488	Monument)	documents to be prepared by Jan/Feb.	405, 406	50%
	Jackson Street Underpass			
	Stormwater Pump Station		<i>.</i>	4000
07727	Upgrades	Complete, closeout	611	100%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
		Scaled down redesign is 90%		
06914	La Vista Park	complete. Bidding Q3 FY24	405	90%
	Landscape Improvements and			
06862	Cleanup - Sulphur Creek Sites	Ongoing	621	N/A
05102	Landscape Material/Median Tree/Shrub Replacements	Ongoing	405	NI / A
05102	Tree/ sin ub Replacements	ongoing	405	N/A
		Interior lighting upgrades are		
06827	LED Lighting Retrofit	performed as needed.	621	65%
05738	Local Roadway Safety Plan (LRSP)	Complete and adopted	460	100%
07450	Lucas Device Replacement	Purchase in progress, need council approval due to cost	405	80%
05283	Main Street Complete Street Project	Design is 100% complete. Bid to start Q3 FY24. Construction is 0%	219, 450	0%
	Marathon Lift Station Motor			
07745	Control Center Replacement	In progress	611	0%
	Marathon Lift Station Pump	-		0.07
07764	Replacement Project	In progress	611	0%
	Median Landscaping Improvement Project FY20 -			
05055	Hesperian - Chabot Ct. to La Playa		450	1000/
05255	Dr Median Landscaping	Complete, closeout	450	100%
	Improvement Project FY22 -			
	Hesperian Blvd - La Playa to			
05315	Winton Ave	Complete	450	100%
	Median Landscaping	<u> </u>		
	Improvement Project FY23 -			
05281	Hesperian - West A St. to Winton	Complete	450	100%
	Miscellaneous Building/Grounds	Ongoing, some repairs done in second		= 0.07
06891	Repairs	quarter	621	50%
05000	Mission Blvd Southend Frontage		44.0	100/
05839	Island Improvement MSD Stormdrain Infrastructure	Design in progress	410	10%
07795	Repair (NEW)	Ongoing. Planning on project scope	405	50%
07755	Mural Art for Underpasses - MSD	ongoing. I failing on project scope	405	5070
06925	(NEW)	Ongoing, PO issued	405	50%
	Neighborhood Improvement	Ongoing. Granted Hazel Garden		150/
06952	Grant Program	funding for tree removal	405	15%
0.050	Neighborhood Partnership	Ongoing. Potential fund for streetlights	405	0.07
06950	Program Project	along Tennyson/The Stack	405	0%
	New 0.75MG Tank, Pumps, and Generator at Garin Reservoir/			
07183	Pumps Station Site	Complete, keep funding as needed	604	100%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
		In construction, expected completion		
07481	New Fire Station No. 6	Q3 FY24	406	95%
07482	New Fire Training Center	In construction, expected completion Q3 FY24	406	95%
05314	New Sidewalks - FY22	Complete	213, 216	100%
05305	New Sidewalks - FY23	Design is 10% complete	213	10%
05331	New Sidewalks - FY24 (NEW)	Design is 10% complete, combined with 05305	213	10%
06898	Noise Monitoring	As needed.	621	50%
05312	Orchard Avenue Traffic Calming	Project initiated, analysis complete. Community meeting on 1/22/2024	213	10%
05307	Patrick/Gading Complete Street Project	Patrick Ave Complete, Gading to be completed by end of FY24	210	0%
06890	Pavement Rehabilitation	Ongoing, some repairs done in first quarter. Taxiway improvements anticipated.	621	5%
05239	Pavement Rehabilitation FY22	Project construction nearing completion	621 210, 211, 212, 215, 218, 450	98%
05240	Pavement Rehabilitation FY23	Project construction nearing completion	210, 211, 212, 215, 218, 450	98%
05242	Pavement Rehabilitation FY24 (NEW)	Design in process, 90% complete	210, 211, 212, 218, 406, 450	90%
05282	Pavement Rehabilitation Winton Ave West - Hesperian Blvd to Santa Clara Design	Complete and Close. Reference project until end of 2023	450	100%
05175	Pedestrian Traffic Signal Modifications and Improvements	Ongoing	216	0%
06823	Perimeter Fence Replacement	Perform as needed	621	5%
07721	Rt 238 Parcel Group 3 & 4	Ongoing. Construction efforts are fully underway	411	0%
07722	Rt 238 Parcel Group 5	Ongoing discussion with developer on continued progress of the project	411	0%
07725	Rt 238 Parcel Group 8	Ongoing discussion with developer on continued progress of the project.	411	0%
07303	Police Fleet Replacement	FY24 purchases complete. POs issued. Waiting for vehicle	736	50%
07305	Police Fleet Replacement - Grants	Not enough funds to procure vehicle yet	736	N/A
07409	Police Officer Equipment	Ongoing	405	33%
06911	Property Acquisition Management	Ongoing, Consultant to begin work	405	10%

## ATTACHMENT II

<b>D</b>	D			% Complete
Project No.	Project Title	Q2 Activities & Status	Fund	-
		Staff has been working with Ava Community Energy. Current efforts are		
		on the Stack Center and finding a		
		downtown location that might work as		
06924	Publicly Accessible Fast Chargers	an alternate to the Cinema Garage	405	20%
	Rapid Turnaround DNA Testing			
07419	(RADS)	Ongoing	405	5%
	Rectangular Rapid Flashing			
05000	Beacons/HAWK Pedestrian Signal		212	NT ( A
05308 07709	Installation	Ongoing Propering PEP	213 612	N/A 0%
07709	Recycled Water Master Plan	Preparing RFP	012	0%
07507	Recycled Water Storage and	Convoluto alego est	(1)	1000/
07507	Distribution System Recycled Water Treatment	Complete, closeout	612	100%
07710	Facility - Phase I	Complete, closeout	612	100%
07710	Replacement Equipment for		012	10070
07475	Maintenance Services	Ongoing	405	33%
	Reservoir Water Quality			
07102	Improvement Project	On hold due to favorable water quality	604	N/A
07203	Roof Repair/Replacement	Ongoing 98% completed	405	98%
07784	Root Foaming	Tentatively scheduled for spring	611	0%
	Route 238 Corridor Improvement			
	Project - Phase 2			
	Construction(Mission from			
05270	Industrial to South City Limit)	Complete	410	100%
	Route 238 Corridor Improvement Project - Phase 3 Final Design and	In construction, expected completion		
05287	Construction	FY25 Q2	410	20%
06922	Russell City Engagement & Art	Ongoing	405	30%
00722	Safe Routes for Seniors -	2 out of the 4 intersections need	105	
05309	Downtown	paving and striping	219	90%
	Safe Routes to School - Cesar			
05319	Chavez Middle School	Complete	212	100%
05333	Safe Routes to School - Palma Ceia	Palma Ceia in design phase	212	10%
	Sanitary Sewer Main Replacement			
07701	at Alameda County Transit	Complete descut	(11	1000/
07781	Maintenance Facility Santa Clara Street Traffic Calming	Complete, closeout	611	100%
05313	Study and Implementation	Not initiated	213	0%
00010		FY24 purchases complete. POs issued.	<i>L</i> 13	070
07352	Sewer Fleet Replacement	Waiting for vehicle	737	50%
07761	Sewer Line Improvement FY21	Continue ongoing construction work	611	62%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
Troject No.	Sewer Main Installation -	Q2 Activities & Status	i unu	
07717	I-880/Willimet	Complete, closeout	612	100%
	Sidewalk Rehabilitation +			
05318	Wheelchair Ramps FY22	Complete	450	100%
	Sidewalk Rehabilitation +	Bid process complete, construction to		
05303	Wheelchair Ramps FY23	start early February 2024	216, 450	10%
	Sidewalk Rehabilitation +			
05324	Wheelchair Ramps FY24 (NEW)	Design start in Q3	450	0%
05302	Sidewalk Rehabilitation FY21	Complete	450	100%
	Signal Modification At			
	Huntwood/Industrial &	Design complete, currently in		
05737	Huntwood/Sandoval	construction. Completion ETA Q3	460	0%
	Skywest & Hesperian Pump			
	Station Generator Fuel	Some repairs made, more repairs		
07197	Replacement and Line Repairs	needed	603	50%
06861	Skywest Property Maintenance	Ongoing	621	0%
	Skywest Pump Station			
	Underground Diesel Fuel Tank			
07071	Replacement (NEW)	Preliminary stage	603	0%
	Solar-Powered Generators			
	220kW for Baseline Residents &			
	Public Safety Operations During			
07492	Power Outages	Ongoing	405	10%
		Design is 100% complete. Bid process		
	South Hayward Youth and Family	completed, contractor awarded.		
06960	Center (STACK)	Starting construction Q3 FY24	405	10%
		Ongoing. Can charge speed data		
05166		collection, feedback signs, general	245	00/
05166	Speed Monitoring Devices	traffic calming.	215	0%
		Scoping phase underway, has made		
		good progress. Expected Completion		
05334	SR-92/Whitesell Interchange - Project Initiation Document (PID)	Q4. City pursuing other funding sources for future phases.	212, 450	75%
03334	Project mittation Document (PD)	FY24 purchases complete. POs issued.	212,430	73%
07351	Stormwater Fleet Replacement	Waiting for vehicle	737	50%
07331	Sulphur Creek 10-Year	Consultant gathering and looking for	/3/	3070
06816	Environmental Monitoring	potential mitigation sites	(21	50%
	e e e e e e e e e e e e e e e e e e e		621	
07402	Supporting Services Equipment	Ongoing	405	11%
		Waiting for FAA grant confirmation for		
		both design and construction,		
	Taxiway Alpha West Design and	potentially postpone to FY26 due to		00/
06859	Phasing Plan	FAA funding availability	621	0%
	Taxiway Zulu Pavement			
06819	Rehabilitation Design	Design is a 25%	621	25%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
	Taxiway Zulu West Pavement	<b></b>		
	Rehabilitation Construction	Currently in design, Construction		
06864	(NEW)	starting in FY24 and complete in FY25	621	0%
	Tennyson Corridor Median			
TC001	Improvement	Complete	406	100%
07788	Tennyson Lift Station Emergency Standby Generator Replacement (NEW)	Receiving quotes	611	20%
		Phase 4 of roofing project is complete. FY24 completed. Next phases in future		
06826	T-Hangar Improvements	years.	621	100%
		Repairs on fire alarm system and	021	
06828	Tower Renovations	stairwell fan.	621	5%
	Trash Capture Device and Litter			
07675	Reduction Education Project	Complete, closeout	611	100%
07494	Turnout Dryer	Purchase processing Jan. 24	405	80%
07500	Turnout Gear & PPE Replacement	Purchased, additional needs for new academy	405	80%
	Utilities Laboratory Information	Resumes in January customizing the		
07519	Management & Data Entry	software	612	25%
07626	Valle Vista Submersible Pump Replacement and Wet Well Rehabilitation	Pump replacement complete, wet well	611	500/
		in satisfactory condition.	611	50% 0%
07739	Valle Vista VFD Replacement	In progress	611	070
07198	Walpert Pump Station Roof Ladder Cage Project	Complete – ladder cage has been installed	604	100%
07013	Water Efficiency Program	Ongoing. These funds are used for our water use efficiency programs that include the two that City administers, and the seven through BAWSCA.	603	0%
07353	Water Fleet Replacement	No FY24 purchases.	737	100%
06927	Water Heater Replacement Program	Initiate in Q2	405	0%
07093	Water Line Improvement FY21	Continue ongoing construction work - combined w/ 07134	603, 604	64%
07139	Water Office Improvements	Complete, closeout	604	100%
	Well Field All-Weather			
07196	Improvements	Some asphalt complete	604	10%
05229	Wheelchair Ramps - FY21	Complete	210	100%
		Main saver software installed &		
07531	WPCF Asset Management Plan	operational, no other activities at this time	611	25%

Project No.	Project Title	Q2 Activities & Status	Fund	% Complete
,	WPCF Chlorination System			
07673	Improvement	Analyzers have been installed	611	10%
	WPCF Digester Cleaning & EQ			
07629	Pond Sludge Removal	Complete, closeout	611	100%
	WPCF Effluent Pond Weed			
07630	Removal	Complete, closeout	611	100%
	WPCF Gas Conditioning System	Based on tests, no replacement needed		
07618	Skid Media Replacement	at this time	611	0%
07567	WPCF Headworks Bar Screens	Punchlist items	612	99%
	WPCF Headworks Project -			
	Influent Channel Isolation Gates			
07714	and Actuators	Complete, with punchlist items	612	100%
	WPCF Headworks Project -	Close out in Oct 2023. Work has been		
	Motorized Valve Actuators for	completed, may have change order,		1000/
07619	Influent Gates	keep project open	611	100%
0=(00	WPCF High Pressure Gas Storage		(10)	1000/
07698	Vessel Inspection and Coating	Complete, closeout	612	100%
		Invoiced for preliminary items,		
		ongoing. expected completion in 2026		
07656	WPCF Main 480V MCC Electrical	due to supply chain/equipment	(11 (12	2004
07656	Distribution Rehabilitation	shortages	611 ,612	30%
0770/	WPCF New Administration		(12	70/
07786	Building & Lab Project	Design 90% completed	612	7%
		North - completed, South - in progress,		
07774	WPCF New Drives for North and	receiving quotes, timeline = by end of	(11	F 00/
07774	South Primary Clarifiers	year	611	50%
077(0	WPCF Phase II Improvement	Design 250/ completed	(1)	20/
07760	Project	Design 25% completed	612	2%
07740	WPCF Primary Effluent Flow	Design (00/ completed	(1)	E0/
07749	Equalization Project	Design 60% completed	612	5%
		Based on evaluation, no retrofits are		
		needed at this time. Improvements		
	WPCF Seismic Retrofit of	will be included in any future		
07640		rehabilitation projects on an as needed	(11	0.07
07648	Miscellaneous Buildings	basis	611	0%
07550	WPCF Solids Pumping	Durch a sing two parts	(1)	250/
07559	Improvements	Purchasing two new pumps	612	25%
07664	WPCF UST Cleanup and Closure at Maintenance Building	Complete descent	611	1000/
07664	Maintenance building	Complete, closeout	611	100%