

## Mitigation Monitoring and Reporting Program

---

The Initial Study-Mitigated Negative Declaration (IS-MND) for the 28571 and 28591 Harvey Avenue Residential Project identifies the mitigation measures that will be implemented to reduce the impacts associated with the project. The California Environmental Quality Act (CEQA) requires a public agency to adopt a monitoring and reporting program for assessing and ensuring compliance with any required mitigation measures applied to proposed development. As stated in section 21081.6(a)(1) of the Public Resources Code:

...the public agency shall adopt a reporting or monitoring program for the changes made to the project or conditions of project approval, adopted in order to mitigate or avoid significant effects on the environment.

Section 21081.6 also provides general guidelines for implementing mitigation monitoring programs and indicates that specific reporting and/or monitoring requirements, to be enforced during project implementation, shall be defined as part of adopting a mitigated negative declaration.

The mitigation monitoring table lists those mitigation measures that may be included as conditions of approval for the project. To ensure that the mitigation measures are properly implemented, a monitoring program has been devised which identifies the timing and responsibility for monitoring each measure. The project applicant will have the responsibility for implementing the measures, and the various City of Hayward departments will have the primary responsibility for monitoring and reporting the implementation of the mitigation measures.

The first column identifies mitigation measures that were identified in the Final IS-MND. The second column, entitled "Action Required," refers to the monitoring action that must be taken to ensure the mitigation measure's implementation. The third column, entitled "Monitoring Timing," refers to when the monitoring will occur to ensure that the mitigation action is complete. The fourth column, "Responsible Agency," refers to the agency responsible for oversight or ensuring that the mitigation measure is implemented. The "Compliance Verification" column is where the Responsible Agency verifies that the measures have been implemented.

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<b>Biological Resources</b>						
<b>BIO-1: Nesting Bird Avoidance and Minimization Efforts</b>						
<p>If project construction activities occur during the nesting season (between February 1st and August 31st) a qualified biologist shall conduct a pre-construction survey for nesting birds no more than 14 days prior to construction. The survey shall include the entire project site and a 300-foot buffer to account for nesting raptors. If nests are found the qualified biologist shall establish an appropriate species-specific avoidance buffer of sufficient size to prevent disturbance by project activity to the nest (up to 300 feet for raptors, up to 150 feet for all other birds). The qualified biologist shall perform at least two hours of pre-construction monitoring of the nest to characterize "typical" bird behavior.</p> <p>During construction, active nests identified during the preconstruction survey shall be monitored by the qualified biologist to determine if construction activities are causing any disturbance to the bird and shall increase the buffer if it is determined the birds are showing signs of unusual or distressed behavior associated with project activities. Atypical nesting behaviors that may cause nest abandonment include, but are not limited to, defensive flights, vocalizations directed towards project personnel/activities, standing up from a brooding position, and flying away from the nest. The qualified biologist shall have authority, through the resident engineer, to order the cessation of all project activities if the nesting birds exhibit atypical behavior that may cause nest failure (nest abandonment and loss of eggs and/or young) until a refined appropriate buffer is established. To prevent encroachment, the established buffer(s) should be clearly marked by high visibility material. The established buffer(s) should remain in effect until the young have fledged or the nest has been abandoned as confirmed by the qualified biologist. The monitoring biologist, in consultation with the resident engineer and project manager shall determine the appropriate protection for active nests on a case by case basis using the criteria described above. The qualified biologist shall prepare a nest monitoring report at the time monitoring has been completed. The report will document the methods and results of the monitoring, and the final status of the nest (i.e., successful fledging of the nest, nest depredation, nest failure due to construction activity).</p>	<p>Verify that if initial ground disturbing activities occurs between February 1 and August 31, a qualified biologist has prepared a pre-construction survey two weeks prior to start of construction. If active nests are discovered, verify that buffers have been established and work is avoided in in the buffer as appropriate.</p>	<p>Once before construction to review pre-construction survey; as needed during construction to verify buffers established and work is avoiding buffer zones.</p>	<p>City of Hayward Planning Division</p>			

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<b>BIO-2: Special-status Bat Species Avoidance and Minimization</b>						
<p>Focused surveys to determine the presence/absence of roosting bats shall be conducted prior to the initiation of demolition of buildings and removal of mature trees large enough to contain crevices and hollows that could support bat roosting. If active maternity roosts are identified, a qualified biologist shall establish avoidance buffers applicable to the species, the roost location and exposure, and the proposed construction activity in the area. If active non-maternity day or night roosts are found on the project site, measures shall be implemented to passively relocate bats from the roosts prior to the onset of construction activities. Such measures may include removal of roosting site during the time of day the roost is unoccupied or the installation of one-way doors, allowing the bats to leave the roost but not to re-enter.</p>	<p>Verify that a qualified biologist has conducted focused surveys. If active maternity roosts are identified, verify that buffers have been established and work is avoided in in the buffer as appropriate. If active non-maternity roosts are identified, verify that bats have been relocated from roosts prior to construction.</p>	<p>Once before construction to review pre-construction surveys; as needed during construction to verify buffers established and roosts are relocated.</p>	<p>City of Hayward Planning Division</p>			
<b>BIO-3: Tree Preservation Measures</b>						
<p>As outlined in the arborist report (HortScience Inc. 2018), Tree Preservation measures are required to protect trees that will be preserved in place and replacement trees that will be planted as required by HMC Chapter 10, Article 15.</p> <p><b>Design Measures</b></p> <ol style="list-style-type: none"> <li>1. Verify the location and tag numbers of all trees. Include trunk locations and tag numbers on all plans.</li> <li>2. Establish the vertical and horizontal elevations of any trees that may be preserved. Overlay tree locations with site, grading, utility, etc. plans to determine which trees may be preserved and protected.</li> <li>3. Allow the Project Arborist the opportunity to review project plans, including, but not limited to, site, grading, drainage, and landscape plans</li> <li>4. Use only herbicides safe for use around trees and labeled for that use, even below pavement.</li> <li>5. Design irrigation systems so that no trenching will occur within the Tree Protection Zone.</li> </ol> <p><b>Pre-construction and Demolition Measures</b></p> <ol style="list-style-type: none"> <li>1. Prepare a site work plan which identifies access and haul routes, construction trailer and storage areas, etc.</li> </ol>	<p>Verify adherence to tree preservation measures</p>	<p>Periodically during construction</p>	<p>City of Hayward Planning Division</p>			

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<ol style="list-style-type: none"> <li>2. Establish a Tree Protection Zone around each tree to be preserved. For design purposes, the Tree Protection Zone shall be the dripline or 25 feet from the trunk, whichever is larger. No grading, excavation, construction or storage of materials shall occur within that zone.</li> <li>3. Install protection around all trees to be preserved. Use 6-foot chain link fence attached posts sunk into the ground. No entry is permitted into a Tree Protection Zone without permission of the Project Arborist.</li> <li>4. Trees to be removed shall be felled so as to fall away from Tree Protection Zone and avoid pulling and breaking of roots of trees to remain. If roots are entwined, the consultant may require first severing the major woody root mass before extracting the trees or grinding the stump below ground.</li> <li>5. Trees to be retained may require pruning to provide clearance and/or correct defects in structure. All pruning is to be performed by an ISA Certified Arborist or Certified Tree Worker and shall adhere to the latest editions of the ANSI Z133 and A300 standards as well as the ISA Best Management Practices for Tree Pruning. Pruning contractor shall have the C25/D61 license specification.</li> <li>6. All tree work shall comply with the California Fish and Wildlife code 3503-3513 to not disturb nesting birds. To the extent feasible tree pruning and removal should be scheduled outside of the breeding season. Breeding bird surveys should be conducted prior to tree work. Qualified biologists should be involved in establishing work buffers for active nests.</li> </ol> <p><b>Tree Protection During Construction</b></p> <ol style="list-style-type: none"> <li>1. Prior to beginning work, the contractors working in the vicinity of trees to be preserved are required to meet with the Project Arborist at the site to review all work procedures, access routes, storage areas and tree protection measures.</li> <li>2. Any grading, construction, demolition or other work that is expected to encounter tree roots should be monitored by the Project Arborist.</li> <li>3. If injury should occur to any tree during construction, it should be evaluated as soon as possible by the Project Arborist so that appropriate treatments can be applied.</li> <li>4. Fences will be erected to protect trees to be preserved. Fences are to remain until all site work has been completed. Fences may not be relocated or removed without permission of the Project Arborist.</li> <li>5. Any additional tree pruning needed for clearance during construction must be performed by a qualified arborist and not by construction personnel.</li> <li>6. Trees shall be irrigated, except oaks, on a schedule to be determined by the Project Arborist. Each irrigation session shall wet the soil within the Tree Protection Zone to a depth of 24 inches.</li> </ol>						

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<b>BIO-4: Tree Replacement and Maintenance</b>						
Replacement trees shall be planted with sufficient space to accommodate the mature size of the species and maintained sufficiently to ensure establishment. Preserved trees shall also be maintained to ensure the continued long-term health of the tree. Trees onsite will require monitoring and routine maintenance by a landscape specialist such as occasional pruning, fertilization, mulch, pest management, replanting and irrigation.	Verify replacement trees are properly planted and maintained	Once after tree planting, and periodically thereafter	City of Hayward Planning Division, City of Hayward Landscape Architect			
<b>Cultural Resources</b>						
<b>CR-1: Unanticipated Discovery of Cultural Resources</b>						
If cultural resources are encountered during ground-disturbing activities, work in the immediate area shall be halted and an archaeologist meeting the Secretary of the Interior’s Professional Qualification Standards for archaeology (National Park Service 1983) shall be contacted immediately to evaluate the find. If necessary, the evaluation may require preparation of a treatment plan and archaeological testing for California Register of Historical Resources (CRHR) eligibility. If the discovery proves to be eligible for listing in the CRHR and cannot be avoided by the project, additional work such as data recovery excavation and Native American consultation and archaeological monitoring may be warranted to mitigate significant impacts to cultural resources.	Verify that in the event that archaeological artifacts are encountered during project construction, all work in the vicinity of the find has been halted until such time as the find is evaluated	As needed during construction activities; work must stop immediately if resources are discovered, and consultation initiated as soon as practical	City of Hayward Planning Division			

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<b>Geology and Soils</b>						
<b>GEO-1: Geotechnical Considerations</b>						
<p>The project applicant shall implement all measures and recommendations set forth in the Geotechnical Report prepared by Silicon Valley Soil Engineering in October 2017 (included in Appendix D). Recommendations include but are not limited to the following topic areas:</p> <ul style="list-style-type: none"> <li>▪ Grading (demolition and stripping, existing fill removal, selection of materials, differential fill thickness, fill placement)</li> <li>▪ Excavation</li> <li>▪ Foundation design criteria (including concrete slab-on-grade or mat slab options)</li> <li>▪ Building code seismic design</li> <li>▪ Retaining walls</li> <li>▪ Drainage</li> <li>▪ On-site utility trenching</li> <li>▪ Pavement design</li> </ul>	<p>Verify that building plans incorporate all design and construction criteria specified in the geotechnical report</p>	<p>Once prior to approval of grading permit; periodically on site during grading and construction</p>	<p>City of Hayward Planning Division</p>			

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
Noise						
<b>N-1: Construction-Related Noise Reduction Measures</b>						
<p>The applicant shall implement the following measures during construction of the project:</p> <ul style="list-style-type: none"> <li>▪ <b>Construction Hours.</b> Construction activity shall not occur between 7:00 p.m. and 7:00 a.m. Monday through Saturday and 6:00 p.m. through 10:00 a.m. on Sundays and holidays.</li> <li>▪ <b>Mufflers.</b> Construction equipment shall be properly maintained and all internal combustion engine driven machinery with intake and exhaust mufflers and engine shrouds, as applicable, shall be in good condition and appropriate for the equipment. During construction, all equipment, fixed or mobile, shall be operated with closed engine doors and shall be equipped with properly operating and maintained mufflers, consistent with manufacturers’ standards.</li> <li>▪ <b>Electrical Power.</b> Electrical power, rather than diesel equipment, shall be used to run compressors and similar power tools and to power any temporary structures, such as construction trailers or caretaker facilities.</li> <li>▪ <b>Equipment Staging.</b> All stationary equipment shall be staged as far away from the adjacent multi-family residential development as feasible.</li> <li>▪ <b>Equipment Idling.</b> Construction vehicles and equipment shall not be left idling for longer than five minutes when not in use.</li> <li>▪ <b>Workers’ Radios.</b> All noise from workers’ radios shall be controlled to a point that they are not audible at sensitive receptors near construction activity.</li> <li>▪ <b>Smart Back-up Alarms.</b> Mobile construction equipment shall have smart back-up alarms that automatically adjust the sound level of the alarm in response to ambient noise levels. Alternatively, back-up alarms shall be disabled and replaced with human spotters to ensure safety when mobile construction equipment is moving in the reverse direction.</li> <li>▪ <b>Disturbance Coordinator.</b> The applicant shall designate a disturbance coordinator who shall be responsible for responding to any local complaints about construction noise. The noise disturbance coordinator shall determine the cause of the noise complaint (e.g., starting too early, bad muffler, etc.) and shall require that reasonable measures warranted to correct the problem be implemented. A telephone number for the disturbance coordinator shall be conspicuously posted at the construction site.</li> </ul>	Verify noise reduction measures in place.	Periodically during construction	City of Hayward Planning Division			

Mitigation Measure/ Condition of Approval	Monitoring and Reporting Actions	Monitoring Timing	Monitoring Responsibility	Compliance Verification		
				Initial	Date	Comments
<b>Tribal Cultural Resources</b>						
<b>TCR-1: Unanticipated Discovery of Tribal Cultural Resources</b>						
In the event that cultural resources of Native American origin are identified during construction, all earth disturbing work within the vicinity of the find must be temporarily suspended or redirected until an archaeologist has evaluated the nature and significance of the find and an appropriate Native American representative, based on the nature of the find, is consulted. If the City determines that the resource is a tribal cultural resource and thus significant under CEQA, a mitigation plan shall be prepared and implemented in accordance with state guidelines and in consultation with Native American groups. The plan would include avoidance of the resource or, if avoidance of the resource is infeasible, the plan would outline the appropriate treatment of the resource in coordination with the archeologist and the appropriate Native American tribal representative.	Verify that in the event that cultural artifacts of Native American origin are encountered during project construction, all work in the vicinity of the find has been halted until such time as the find is evaluated	As needed during construction activities; work must stop immediately if resources are discovered, and consultation initiated as soon as practical	City of Hayward Planning Division			