
Mitigation Monitoring and Reporting Program

La Playa Commons Residential Project



October 2021

		T	T	I
Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
Air Quality				
Impact AIR-3: Project construction would result in increased cancer risks exceeding the Bay Area Air Quality Management District's (BAAQMD) single-source threshold for nearby sensitive receptors.	MM AIR-3.1: All diesel-powered off-road equipment, larger than 25 horsepower, operating on the site for more than two days continuously or 20 hours total shall meet U.S. EPA Tier 4 standards for particulate matter emissions. Alternatively, equipment that meets U.S. EPA particulate matter emissions standards for Tier 3 engines that include CARB-certified Level 3 Diesel Particulate Filters (DPF), or equivalent would be effective. The use of equipment that is powered by electricity or alternatively fueled equipment (i.e., non-diesel) would also meet this requirement.	The applicant and contractors shall be responsible for implementing the mitigation measures during all phases of construction.	All measures shall be printed on all construction documents, contracts, and project plans and shall be reviewed by the Director of Development Services prior to the issuance of demolition, grading,	Director of Development Services
	Alternatively, the applicant could develop a TAC reduction plan that reduces on- and near-site construction diesel particulate matter emissions by 25 percent or greater. Such a plan shall be reviewed and approved by the City.		and building permits.	
Biological Resources				
Impact BIO-1: The	MM BIO-1.1: Pre-construction nesting bird surveys	The project	All measures shall	Director of
project may disturb	shall be completed prior to tree removal if removal or	applicant and	be printed on all	Development
nesting birds on and	construction is proposed to commence during the	contractors shall be	construction	Services

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
adjacent to the site during construction.	breeding season (February 1 to August 31) in order to avoid impacts to nesting birds. Surveys shall be completed by a qualified biologist or ornithologist no more than 14 days before construction begins. During this survey, the biologist or ornithologist shall inspect all trees and other possible nesting habitats in and within 250 feet of the project boundary. If an active nest is found in an area that would be disturbed by construction, the biologist or ornithologist shall designate an adequate buffer zone (~250 feet) to be established around the nest, in consultation with the California Department of Fish and Wildlife (CDFW). The buffer would ensure that nests shall not be disturbed until the young have fledged (left the nest), the nest is vacated, and there is no evidence of second nesting attempts. The applicant shall submit a report indicating the results of the survey and any designated buffer zones to the satisfaction of the Director of Development Services, prior to the removal of trees and issuance of a grading permit or demolition permit.	responsible for implementing the mitigation measures prior to project construction.	documents, contracts, and project plans and the survey results shall be reviewed by the Director of Development Services prior to tree removal and the issuance of demolition, grading, and building permits.	

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
Cultural Resources				
Cultural Resources Impact CUL-2: Construction of the proposed project could result in significant impacts to unknown archaeological resources, if present onsite.	MM CUL-2.1: If evidence of an archaeological site or other suspected cultural resource as defined by CEQA Guideline Section 15064.5, including darkened soil representing past human activity ("midden"), that could conceal material remains (e.g., worked stone, worked bone, fired clay vessels, faunal bone, hearths, storage pits, or burials) is discovered during construction related earth-moving activities, all ground-disturbing activity within 100 feet of the resources shall be halted and the City's Planning Manager shall be notified. The project sponsor shall hire a qualified archaeologist to conduct a field investigation. The City's Planning Manager shall consult with the archaeologist to assess the significance of the find. Impacts to any significant resources shall be mitigated to a less-than-significant level through data recovery or other methods determined adequate by a qualified archaeologist and that are consistent with the Secretary of the Interior's Standards for Archaeological documentation. Any identified cultural resources shall be recorded on the appropriate DPR 523 (A-J) form and filed with the	The project applicant and contractors shall be responsible for implementing the mitigation measures during all phases of construction.	All measures shall be printed on all construction documents, contracts, and project plans and shall be reviewed by the Director of Development Services prior to the issuance of permits. In the event of a discovery during construction, a report documenting implementation of MM CUL-2.1, -2.2 shall be submitted to the City by a qualified paleontologist/archa eologist as	Director of Development Services
	NWIC.		appropriate.	

All measures shall be printed on all construction documents, contracts, and project plans and shall be reviewed by the Director of Development
-
Services prior to the issuance of permits. In the event of a discovery during construction, a report documenting implementation of MM CUL-2.1, -2.2 shall be submitted to the City by a qualified paleontologist/archa eologist as appropriate.

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
Impact CUL-3:	MM CUL-3.1: If human remains are discovered	The project	All measures shall	City Planning
Construction of the	during project construction, all ground-disturbing	applicant and	be printed on all	Manager and
proposed project could	activity within 100 feet of the resources shall be halted	contractors shall be	construction	County Coroner
result in significant	and the City's Planning Manager and the Alameda	responsible for	documents,	
impacts to buried human	County Coroner shall be notified immediately,	implementing the	contracts, and	
remains, if present on-	according to Section 5097.98 of the State Public	mitigation measures	project plans and	
site.	Resources Code and Section 7050.5 of California's	during all phases of	shall be reviewed by	
	Health and Safety Code. If the remains are determined	construction.	the Planning	
	by the County Coroner to be Native American, the		Manager prior to the	
	Native American Heritage Commission (NAHC) shall		issuance of permits.	
	be notified within 24 hours, and the guidelines of the			
	NAHC shall be adhered to in the treatment and			
	disposition of the remains. The project sponsor shall			
	also retain a professional archaeologist with Native			
	American burial experience to conduct a field			
	investigation of the specific site and consult with the			
	Most Likely Descendant, if any, identified by the			
	NAHC. As necessary, the archaeologist may provide			
	professional assistance to the Most Likely Descendant,			
	including the excavation and removal of the human			
	remains. The City of Hayward shall be responsible for			
	approval of recommended mitigation as it deems			
	appropriate, taking account of the provisions of State			
	law, as set forth in CEQA Guidelines section			
	15064.5(e) and Public Resources Code section			

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	5097.98. The project sponsor shall implement			
	approved mitigation, to be verified by the City of			
	Hayward, before the resumption of ground-disturbing			
	activities within 100 feet of where the remains were			
	discovered.			
Geology and Soils				
Impact GEO-6:	MM GEO-6.1: Should a unique paleontological	The project	All measures shall	City Planning
Construction of the	resource or site or unique geological feature be	applicant and	be printed on all	Manager
proposed project could	identified at the project site during any phase of	contractors shall be	construction	
result in significant	construction, all ground disturbing activities within 25	responsible for	documents,	
impacts to	feet shall cease and the City's Planning Manager shall	implementing the	contracts, and	
paleontological	be notified immediately. A qualified paleontologist	mitigation measures	project plans and	
resources or geological	shall evaluate the find and prescribe mitigation	during all phases of	shall be reviewed by	
features, if present on-	measures to reduce impacts to a less than significant	construction.	the Planning	
site.	level. Work may proceed on other parts of the project		Manager prior to the	
	site while mitigation for paleontological resources or		issuance of permits.	
	geologic features is implemented. Upon completion of		In the event of a	
	the paleontological assessment, a report shall be		discovery during	
	submitted to the City and, if paleontological materials		construction, a	
	are recovered, a paleontological repository, such as the		report documenting	
	University of California Museum of Paleontology.		implementation of	
			MM GEO-6.1 shall	
			be submitted to the	

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
			City by a qualified paleontologist as appropriate.	
Noise				
Impact NOI-1.1: During project construction, individual pieces of equipment would potentially exceed 83 dBA at a distance of 25 feet, the City's 86 dBA threshold would potentially be exceeded anywhere outside the project site, and ambient noise levels at surrounding land uses would be exceeded by five dBA or more for a period of more than one year, the temporary construction noise impact would be	 MM NOI-1.1: The project contractor shall develop a noise control plan, including, but not limited to, the following construction best management controls: Equipment and trucks used for construction shall use the best available noise control techniques (e.g., improved mufflers, equipment redesign, use of intake silencers, ducts, engine enclosures, and acoustically attenuating shields or shrouds); Impact tools (e.g., jackhammers, pavement breakers, and rock drills) used for construction shall be hydraulically or electrically powered wherever possible to avoid noise associated with compressed air exhaust from pneumatically powered tools; Stationary noise sources shall be located as far from adjacent receptors as possible, and they shall be muffled and enclosed within 	The project applicant and contractors shall be responsible for implementing the mitigation measures during all phases of construction.	All measures shall be printed on all construction documents, contracts, and project plans and shall be reviewed by the Director of Development Services prior to the issuance of demolition, grading, and building permits.	Director of Development Services

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
and would require mitigation.	temporary sheds, incorporate insulation barriers, or include other measures. Temporary noise barriers shall be constructed, where feasible, to screen stationary noise-generating equipment. Temporary noise barrier fences would provide a five dBA noise reduction if the noise barrier interrupts the line-of-sight between the noise source and receptor and if the barrier is constructed in a manner that eliminates any cracks or gaps. Unnecessary idling of internal combustion engines shall be strictly prohibited. Construction staging areas shall be established at locations that will create the greatest distance between the construction-related noise sources and noise-sensitive receptors nearest the project site during all project construction. Locate material stockpiles, as well as maintenance/equipment staging and parking areas, as far as feasible from residential receptors. Noise from construction workers' radios shall be controlled to a point where they are not			

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	 audible at existing residences bordering the project site. Where feasible, temporary power service from local utility companies shall be used instead of portable generators. Crane shall be located as far from adjoining noise-sensitive receptors as possible. During final grading, graders shall be substituted for bulldozers, where feasible. Wheeled heavy equipment are quieter than track equipment and shall be used where feasible. Nail guns shall be substituted for manual hammering, where feasible. The use of circular saws, miter/chop saws, and radial arm saws near the adjoining noise-sensitive receptors shall be avoided. Where feasible, saws shall be shielded with a solid screen with material having a minimum surface density of two lbs/ft² (e.g., such as ¾" plywood). Smooth vehicle pathways shall be maintained for trucks and equipment accessing the site and 			

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	 local residential neighborhoods shall be avoided as much as possible. During interior construction, the exterior windows facing noise-sensitive receptors shall be closed. During interior construction, noise-generating equipment shall be located within the building to break the line-of-sight to the adjoining receptors. The contractor shall prepare a detailed construction schedule for major noise-generating construction activities. The construction schedule shall be shared with the adjacent neighbors of the project site and shall identify a procedure for coordination with adjacent residential land uses so that construction activities can be scheduled to minimize noise disturbance. A "disturbance coordinator" shall be designated to be responsible for responding to any complaints about construction noise. The disturbance coordinator will determine the cause of the noise complaint (e.g., bad muffler, etc.) and will require that reasonable measures 			

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	be implemented to correct the problem. A telephone number for the disturbance coordinator shall be conspicuously posted at the construction site and included in the notice sent to adjacent neighbors regarding the construction schedule.			
Impact NOI-2.1: Project construction would generate vibration levels exceeding the threshold of 0.3 in/sec PPV at structures within 20 feet of the site.	 MM NOI-2.1: The project shall implement the following practices while performing construction activities within 20 feet of the existing commercial or residential buildings: Compaction activities shall not be conducted using a vibratory roller. Within this area, compaction shall be performed using smaller hand tampers. Demolition, earth-moving, and ground-impacting operations shall be phased so as not to occur at the same time and shall use the smallest equipment possible to complete the work. The use of large bulldozers, hoe rams, drill-rigs shall be avoided within 20 feet of existing commercial or residential buildings. 	The project applicant and contractors shall be responsible for implementing the mitigation measures during all phases of construction.	All measures shall be printed on all construction documents, contracts, and project plans and shall be reviewed by the Director of Development Services prior to the issuance of demolition, grading, and building permits.	Director of Development Services

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	Construction and demolition activities shall not involve clam shell dropping operations.			
Transportation				
Impact TRN-2.1: The project daily vehicle miles travelled (VMT) would be 18.41, which is above the threshold of 17.51. Therefore, transportation demand management (TDM) measures are necessary to reduce the VMT impact. The minimum percent reduction for the project daily VMT necessary to reduce the VMT impact to a less-than-significant level would be 4.89 percent.	MM TRN-2.1: The project developer shall provide Clipper Cards to each homeowner upon sale of the unit with an advanced amount loaded in per card for the purpose of encouraging transit usage. After the Homeowners' Association (HOA) is established and has begun operation, the HOA shall set aside an annual transit subsidizing fund in the amount of, at minimum, \$9,000 for a Clipper Card reimbursement program. This amount would need to be adjusted annually to take into account annual fare increases. In order to ensure implementation of the Clipper Card fare reimbursement program as a mitigation for reducing the project vehicle miles traveled (VMT) impact, the program shall be included in the Project Description and Conditions of Approval for issuance of the project's Planned Development permit. The project shall also implement a transportation demand management (TDM) monitoring program after project occupancy that includes an annual monitoring report to	The project applicant and the future HOA shall be responsible for implementing the mitigation measures during project operation.	The program shall be included in the Project Description and Conditions of Approval for issuance of the project's Planned Development permit. The project shall also implement a transportation demand management (TDM) monitoring program after project occupancy that includes an annual monitoring report to be submitted to the	Director of Development Services

Impacts	Mitigation and/or Avoidance Measure(s)	Timeframe and Responsibility for Implementation	Method of Compliance	Oversight of Implementation
	requirements shall be included in the CC&Rs for the		program	
	HOA. The TDM program annual monitoring report		requirements shall	
	shall be prepared by a traffic/transportation consultant		be included in the	
	with the HOA covering the costs of data collection and		CC&Rs for the	
	preparation of the report. If the proposed TDM		HOA.	
	strategy falls short of anticipated trip reductions,			
	additional measures shall be required in order to			
	achieve the original goals of the TDM measures.			

Source: 1000 La Playa Drive Residential Initial Study/Mitigated Negative Declaration. October 2021.